

# **West Lake Sammamish Parkway – Phase 2 Project Phasing Discussion**


February 12, 2018
Paul Krawczyk, Transportation Department.

## **Purpose**

Update City Council Regarding the Transportation Commission and Staff Recommendation for WLSP Phase Two

## **Presentation Agenda**

- Project History
- Phased Construction of WLSP
- Sighting Considerations/Findings
- Next Steps in Process
- Project Schedule




## **Project History**

- 2005 Council Adoption of Road Cross-section w/Multi-Use Path
- 2009 City Develops Phasing Plan (5 Segments Identified)
- 2013 Phase 1 Project Completed (I-90 to SE 34<sup>th</sup> Street)
- January 2017 Utility Dept. Begins Watermain Project Design
- May 2017 Direction to Accelerate WLSP Phase 2
- June 2017 to October 2017 Develop 5% Phase 2 Plans
- Project Recommendation Memo December 2017
- January 2018 Transportation Commission Concurrence with Staff Recommendation to Locate Phase Two in the North Central Segment

## **Phased Construction (Developed in 2009)**

WLSP divided into 5 Segments



#### **Acceleration of Phase 2**


- May 2017 Direction Combine Roadway and Utilities Projects
  - Economy of Scale
  - Minimize Impact to Public
    - Traffic Detours, Construction Duration, Construction Efficiencies
- Funds Accelerated to 2018 \$8 Million Trans. CIP
- Potential Segments Considered
  - North Central or Central



#### **Acceleration of Phase 2**









## **Sighting Considerations**

- Determine Best Fit Segment
  - Critical Area Impacts
  - Pavement / Subgrade Soil Condition
  - Size of Structures
  - Driveways Impacts










### **Findings**

- North Central Segment Advantages
  - Located within the Watermain/Force Main Work zone
  - Minor Wetland Buffer Impacts
  - o Better Roadway Subgrade
  - Shorter Retaining Walls
  - Lower Number of Driveways
- Central Segment Disadvantage
  - o Cost Risks due to Subgrade
  - o Larger Retaining Walls
  - o Reduce Buffer Area
  - Higher Number of Driveways with Impacts to Property Owners





## **Next Steps / Finalize Scope**

- City Council Update -tonight
- Community Update
  - February/March 2018
- Continue Design of Combined Utility and Roadway Project



## **Project Schedule**

- Council Meeting: Phase Two Location February 2018
  - Complete Design 4<sup>th</sup> Quarter 2018
  - Start Construction 1<sup>st</sup> Quarter 2019
  - Construction Completion 1<sup>st</sup> Quarter 2020



#### For More Information

Paul Krawczyk
Transportation Department
<a href="mailto:pkrawczyk@bellevuewa.gov">pkrawczyk@bellevuewa.gov</a>
(425) 452-7905



