

Sammamish River Transition Zone & Willowmoor Floodplain Restoration Project

Bellevue City Council Study Session
February 22, 2016

Tonight's Briefing


- Background
- Overview of Basin and Transition Zone
- Recent activities in Transition Zone
- Willowmoor Goals
- Alternatives
- Process
- Next Steps



Background

- Lake Sammamish Flooding
 - Property damage
 - Shoreline erosion
- Endangered Species Act (ESA)
- King County maintenance practices


Sammamish River Basin




*Sammamish River
Transition Zone*

City of Bellevue

*Sammamish
River Basin*



Sammamish River Transition Zone



What are the Issues?

- Lakeside landowners
Concerned about rising lake levels:
 - Impacts to docks
 - Impacts to property
- Habitat for ESA listed salmon
Chinook listed as Threatened in 1999
- Transition Zone maintenance
Influences lake level and habitat conditions



2011 Lake Sammamish Flood Reduction Plan

Eight Elements – all complete or partially completed:

- ✓ Four-fold increase in mowing
- ✓ Cutting buffer vegetation
- ✓ Removal of cuttings and clippings
- ✓ Sediment and debris removal evaluation →
Study complete, debris removed upper half 2013
- ✓ Downstream Aquatic Weeds Removal (partial completion)
- ✓ TZ Flood Reduction CIP (Willowmoor Project)
- ✓ Restoration of Navigability
- ✓ Monitor Plan Effectiveness

Willowmoor - Study Goals

Flood Control:

Ensure TZ's capability to provide sufficient lake level control, flow conveyance and downstream flood control.

Habitat:

Enhance habitat conditions in the river channel, associated tributaries and adjacent wetlands for ESA Chinook and other species.

Maintenance:

Reduce costs, complexity and ecological impacts of TZ maintenance.

Stakeholder Involvement

Public Meetings – June 2013 and March 2015


Stakeholder Advisory Committee

- **Lakeshore property owners** (7) – Washington Sensible Shorelines Association (WSSA), Sammamish Home Owners (SHO) and individual homeowners
- **Cities** (2) – Redmond, Bellevue
- **Natural resource agencies** (2) – Washington Department of Fish and Wildlife (WDFW), Washington Department of Ecology (WDOE)
- **Recreational interest groups** (4) – Serve our Dog Areas (SODA), Friends of Marymoor Park (FOMP), Lake Sammamish Yacht Club*, Sammamish Rowing Association (SRA)
- **Environmental interest groups** (3) – Save Lake Sammamish (SLS), Eastside Audubon, WaterTenders
- **US Army Corps of Engineers** (1)
- **WRIA 8 Salmon Recovery Council** (1)
- **Businesses** (2) – OneRedmond*, JB Instant Lawn
- **Independent Consultants**** (2) – Watershed Company*, Parametrix

Alternative Development and Narrowing

- 5 alternatives for channel reconfiguration
- With help of Stakeholder Advisory Committee narrowed to 3:
 - ❖ Maintenance
 - ❖ Split Flow Channel
 - ❖ Widened Channel


Maintenance



Split Channel




SECTION



AERIAL PERSPECTIVE

Widened Existing Channel



AERIAL PERSPECTIVE

Alternative	Costs		
		Design & Construction	Operation & Maintenance
Existing Maintenance	Total	\$0	\$41K/yr
Split Channel + Pumped Groundwater	Split Channel	\$8.2M	\$17.3K/yr
	Pumped Groundwater	\$1.6M	\$4.4K/yr
	Total	\$9.8M	\$21.7K/yr
Widened Channel + Pumped Heat Exchange	Widened Channel	\$3.9M	\$12.3K/yr
	Pumped Heat Exchange	\$4.2M	\$18.6K/yr
	Total	\$8.1M	\$30.9K/yr

Project Funding and Implementation

- FCD Funded through 30% Design
- FCD 2016 Budget added \$4M
- State Grants
 - Salmon Recovery Funding Board (\$250K award)
 - Floodplains by Design (\$5M pre-proposal)
- Corps of Engineers – 1135 Program
- Tribes and Agency partners
- Possible Phased Implementation

Commitments Moving Forward

- Continue close engagement of the public
- Continue maintenance before and after rebuild
- Design will evaluate adjustable weir options
- Next phase of design provides opportunity to evaluate design details
- Continue monitoring and adaptive management

**Next Steps: On-going public
process, design &
secure implementation funding**

**WE ARE
HERE**

2016
Alternative
Selection
Process

2016 - 2018
Final Design
and Public
Engagement

2017 - 2019
Permitting &
Contracting

2019
Willowmoor Project
Implementation

2016
FCD Final
Design Budget
Allocation Decision Point

FCD Project
Construction Budget
Allocation Decision Point

Thank You!

Mark Isaacson, Director
Water and Lands Resources Division
mark.isaacson@kingcounty.gov
206/477-4601

John Engel, P.E.
Supervising Engineer
john.engel@kingcounty.gov
206/477-4685

Kate Akyuz
Project Manager
kate.akyuz@kingcounty.gov
206/477-4607


Rivers and Floodplain Management




Backup Slides

TZ Maintenance Effectiveness Monitoring Results

Lake Level vs Flow Rate




Effectiveness Monitoring Results - Lake Level vs Flow Rate



Mean Daily Lake Sammamish Water Surface Elevations

USGS 12122000 (1/30/1939 - 6/19/2012)



Lake Sammamish

Ordinary High Water

Corps (1965) Set level at 27.0 FT

- Not a design element of the Corps flood control project
- Vegetation characteristics suggested 28 to 29 FT.
- Corps arbitrarily set 27.0 FT
- Corps indicated need to reassess some years after project built.

Bellevue SMP (2004) – 28.2 FT

- Shoreline Management Act required establishing OHW
- 2004 survey of vegetation characteristics.
- Regulatory level set at 28.2 FT based on survey data.

Conclusion: Technical and regulatory hurdles would be huge to change OHW. Focus on original design criteria of 29.0 FT at 1500 cfs combined flow.

Other Design Considerations

- Fish passage
- Recreational boater safety – passage for small boats
- Recreation, trails
- Adjustable weir
- Vegetation management, O&M
- Ordinary high water considerations
- Cultural resources
- Downstream stormwater outfalls


Alternatives' Performance: Reduction in High Lake Levels

	Average days/year lake level exceeds:		
	EL 27.0	EL 28.0	EL 29.0
Alt. 1: Ongoing Maint.	97	12	1.1
Alt. 4: Split Channel	47 (-50)	6 (-6)	0 (-1.1)
Alt. 5: Widened Channel	94 (-3)	11 (-1)	0.9 (-0.2)

12 years of lake level modelled

(#) = Number of days reduced relative to maintenance alt.

Project Schedule



★ = FCD Decision Point



▲ = Stakeholder/Public Input Opportunity



▨ = Potentially longer process