

CR: \_\_\_\_\_ Date: \_\_\_\_\_ Loc. \_\_\_\_\_ PO#: 1850167-001

City of Bellevue  
 Transportation Department  
 450 110th Ave. NE Bellevue, WA 98004

## Public Work Change Order Agreement

**Contractor Name:**

Award Construction, Inc.  
 980 Willeys Lake Road  
 Ferndale, WA 98248

**Project Number:** 18035

**Project Title:** Wilburton Area Sidewalk Project

**Date of Change Order:** 10/01/2018

**Change Order Number:** 001

**PO Number:** 1850107

### Summary of Proposed Changes

This Change Order address two issues:

Due to the labor strike (Operators Union Local 302), Award Construction's subcontractor Watson Asphalt was not able to acquire and or place hot mix asphalt (HMA) on the scheduled date of August 21st, 2018. If the paving occurred on this date it would have met the contract deadline date of August 24th, 2018 would. The intent for the deadline was to have the area at NE 2nd paved before the start of school. The city agreed to pay a premium of \$15.00 per ton to purchase HMA from another supplier (Cadman) and Watson placed HMA in the areas of NE 2nd St on August 29th.

The strike period lasted from August 21st to September 7th 2018.

Change order BI # E01 Provides compensation for all cost associated with placing HMA during the strike period. No working days are added as part of this work.

Award Construction has requested (2) additional working days due to the unavailability of concrete delivery to the project during the first week of August 2018. During this week, WSDOT had full road closures on Interstate I-90 for Seafair events. The road closures directly impacted delivery and availability of concrete from Seattle to Bellevue. Due to the construction climate in the region, availability from other suppliers are limited as well. Per section 1-08.8, item 7, the City concurs the Contractor did not have any control with regards to the concrete delivery delays. The city agrees to add (2) working days to the contract. It is mutually agreed no additional compensation for any direct or indirect cost are warranted.

### Insurance Information

Will this change affect expiration or extent of insurance coverage? No

### Project Schedule

The time provided for completion on this project is: Increased by **2** Working days. This document shall become an amendment to the contract and all provisions of the contract will apply hereto.

### Item Information:

The items below are approximate or estimated quantities involved in this change:

#### **Schedule:**

Item #	Item	Qty	Unit	Unit Price	Subtotal	Tax	Add /Delete
E01	HMA - Premium Costs	1	LS	\$5,618.85	\$5,618.85	\$0.00	Add

**Total:** \$5,618.85



City of Bellevue  
Transportation Department  
450 110th Ave. NE Bellevue, WA 98004

## Public Work Change Order Agreement

**Contractor Name:**

Award Construction, Inc.  
980 Willeys Lake Road  
Ferndale, WA 98248


**Project Number:** 18035**Project Title:** Wilburton Area Sidewalk Project**Date of Change Order:** 10/01/2018**Change Order Number:** 001**PO Number:** 1850107**Contract Recap** (Tax included)

Original Contract Amount:	\$2,219,335.00
Previous Change Orders:	\$0.00
This Change Order:	\$5,618.85
Total Contract Amount:	\$2,224,953.85

**Statement:**

Payment for the above work will be in accordance with applicable portions of the standard specifications, and with the understanding that all materials, workmanship and measurements shall be in accordance with the provision of the standard specifications, the contract plans, and special provisions governing the types of construction.

This Change Order represents a true, complete, and accurate description of the Change Order Work. The Change in Contract time and sum, if any, constitutes payment in full, including profit, overhead, direct and indirect impact. The contractor waives any further claims for compensation of the time for the work arising from this Change Order.

  
Contractor

  
Assistant Director

  
Date

Approved as to form:

\_\_\_\_\_  
Assistant City Attorney